

NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE
THE OPPORTUNITY TO SERVE YOU!
THANK YOU!



NEW JUNIOR HIGH PROJECT UPDATE

Work Completed:

4/23/2024: Began Working with Fort Bend County on Permitting.

5/22/2024: Drymalla Construction Received Subcontractor Bids.
Vetted Subcontractor bids.
Prepared GMP for Board Review and Approval.
(Budget = \$83 Million)



NEEDVILLE ISD

NEEDVILLE NEW JUNIOR HIGH SCHOOL



NEW JUNIOR HIGH PROJECT UPDATE

Upcoming Work:

6/19/2024: District to Review and Approve GMP at Tonight's Board Meeting.

+/-6/28/2024: Receive Site Permit and Submit Building Permit.

7/1/2024: Begin Construction.

4/30/2026: Substantial Completion (targeting N.I.S.D.'s Summer Break)



NEEDVILLE ISD

NEEDVILLE NEW JUNIOR HIGH SCHOOL



NEW ELEMENTARY PROJECT UPDATE

Current Schedule:

- 5/29/2024: First Design Meeting held.
- 6/17/2024: Elementary School Tours With District Staff.
- 8/5/2024: Geotechnical Report
- 8/21/2024: Schematic Design Presentation
- 10/16/2024: Design Development Presentation
- 3/19/2025: Issue Bid Documents
- 5/21/2025: Establish GMP
- 8/9/2026: Complete Construction (targeting N.I.S.D.'s Summer Break)



NEEDVILLE ISD

NEEDVILLE NEW ELEMENTARY SCHOOL



HIGH SCHOOL ADDITIONS PROJECT UPDATE

Current Schedule:

7/2/2025: Geotechnical Report

7/16/2025: Schematic Design Presentation

9/17/2025: Design Development Presentation

2/18/2026: Issue Bid Documents

4/15/2026: Establish GMP

8/9/2027: Complete Construction (targeting N.I.S.D.'s Summer Break)



NEEDVILLE ISD

NEEDVILLE HIGH SCHOOL ADDITIONS



NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE
THE OPPORTUNITY TO SERVE YOU!
THANK YOU!

