NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE THE OPPORTUNITY TO SERVE YOU! THANK YOU!



NEW JUNIOR HIGH PROJECT UPDATE

Work Completed:

3/7/2024: Met and reviewed color selections of finishes and remaining

portions of the project.

3/20/2024: 99% check set compiled on 2/16/2023.

3/27/2024: Vo/Ag Shop utilities meeting.

Drymalla updating their previous estimate.





NEW JUNIOR HIGH PROJECT UPDATE

Upcoming Work:

4/17/2024: Board approval to publish bid documents.

4/18/2024: Publish bid set. 1. Centex AGC

2. Construction Network.

3. Virtual Builders Exchange.

4. Construction Connect.

5. Millerids

6. Printshops: Thomas Printworks

Lawton Reprographic Center

7. Offices: Drymalla Construction Company

Claycomb Associates, Inc.

5/1/2024: Prebid Conference.

5/15/2024: Bid date.

6/20/2024: Begin Construction.

5/31/2026: Complete Construction (targeting N.I.S.D.'s Summer Break)





MAY 2023 BOND PROJECTS BOARD REVIEWS

Items to be Considered:

- Approve Drymalla Construction and Claycomb Associates Architects to publish the Bid documents for Needville ISD's New Junior High School project for bidding.
- 2. Waive the code requirement for natural light in the assembly areas due to local weather conditions and the functionality of these spaces within Needville ISD.



THE PARTY OF THE P



NEW ELEMENTARY PROJECT UPDATE

Current Schedule:

8/5/2024: Geotechnical Report

8/21/2024: Schematic Design Presentation

10/16/2024: Design Development Presentation

3/19/2025: Issue Bid Documents

5/21/2025: Establish GMP

8/9/2026: Complete Construction (targeting N.I.S.D.'s Summer Break)





HIGH SCHOOL ADDITIONS PROJECT UPDATE

Current Schedule:

7/2/2025: Geotechnical Report

7/16/2025: Schematic Design Presentation

9/17/2025: Design Development Presentation

2/18/2026: Issue Bid Documents

4/15/2026: Establish GMP

8/9/2027: Complete Construction (targeting N.I.S.D.'s Summer Break)





NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE THE OPPORTUNITY TO SERVE YOU! THANK YOU!

