

NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE
THE OPPORTUNITY TO SERVE YOU!
THANK YOU!



NEW JUNIOR HIGH PROJECT UPDATE

Last Month:

- HVAC has been installed and turned on to the building.
- Installation of flooring has begun.
- Continue installing canopies and sidewalks
- Setting and turning on lights throughout the building.
- All windows are installed and doors are to be installed in the coming months.

Next Month:

- Continue installation of flooring throughout the building.
- Begin installation of wall hung plumbing fixtures.
- Continue the installation of interior doors.
- Begin laying out and installing sidewalks.
- Begin the installation of canopies around the athletic and bus area.
- Dropping ceiling grid into the academic wing classrooms and hallways.



NEEDVILLE ISD

NEEDVILLE NEW JUNIOR HIGH SCHOOL



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW JUNIOR HIGH SCHOOL PROJECT UPDATE



NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEW ELEMENTARY PROJECT UPDATE

Current Schedule:

11/03/2025: Issue Bid Documents

12/03/2025: Drymalla Recieved Bids

01/21/2026: Establish GMP for approval

01/22/2026: Issue Notice to Proceed

06/01/2027: Complete Construction



NEEDVILLE ISD

NEEDVILLE NEW ELEMENTARY SCHOOL



HIGH SCHOOL ADDITION AND RENOVATION PROJECT UPDATE

Current Schedule:

10/29/2025: Design Development Presentation

03/18/2026: Construction Documents Presentation

03/18/2026: Issue Bid Documents

05/20/2026: Establish GMP for approval

05/21/2026: Issue Notice to Proceed

08/19/2027: Complete Construction



NEEDVILLE ISD

NEEDVILLE NEW ELEMENTARY SCHOOL



NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE
THE OPPORTUNITY TO SERVE YOU!
THANK YOU!



Designing Schools . . . With Kids in Mind!

www.claycomb.net