NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE THE OPPORTUNITY TO SERVE YOU! THANK YOU!



PROJECT UPDATE

Work Completed:

- Stairs have been installed in the classroom wing and at the Media Center
- Concrete has been installed on the second floor metal deck in the Media Center
- Additional structural steel has been installed in the dining and kitchen areas
- Installation of above ceiling electrical conduit has begun
- Continuing installation of underground plumbing and electrical components
- Continuing installation of concrete foundations and slabs





NEW JUNIOR HIGH PROJECT UPDATE

Upcoming Work:

- Begin dirt work and site prep for the bus loop paving
- Connection to offsite electrical utilities
- Begin preparing to pour both concrete slabs at the Basketball courts and Locker

rooms

- Begin installing site lighting
- Begin preparation for Mechanical and Electrical work to the second floor areas
- Start exterior wall framing in the administration and classroom areas.





PROJECT UPDATE

Current Schedule:

9/18/2024: Schematic Design Presentation

10/14/2024: Schematic Design opinion of Probable Cost Received

11/20/2024: Design Development Presentation

4/23/2025: Issue Bid Documents

6/18/2025: Establish GMP

8/26/2026: Complete Construction (targeting N.I.S.D.'s Summer Break)

























































NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE THE OPPORTUNITY TO SERVE YOU! THANK YOU!

