

NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE
THE OPPORTUNITY TO SERVE YOU!
THANK YOU!



NEW JUNIOR HIGH PROJECT UPDATE

Last Month:

- Permanent power has been established with CenterPoint.
- Continuing installation of glazing throughout the building.
- Installation of basketball goals.
- HVAC chillers are operational.
- Began installing millwork in the academic spaces.

Next Month:

- Prep for installation of flooring.
- Begin installation of some of the freestanding canopies.
- Continue installation of millwork throughout the building.
- Continue installation of finishes throughout the building.



NEEDVILLE ISD

NEEDVILLE NEW JUNIOR HIGH SCHOOL



NEW ELEMENTARY PROJECT UPDATE

Current Schedule:

11/03/2025: Issue Bid Documents

12/03/2025: Drymalla to Receive Bids

12/17/2025: Drymalla to present GMP for Board approval

01/02/2026: Issue Notice to Proceed

06/01/2027: Substantial Completion



NEEDVILLE ISD

NEEDVILLE NEW ELEMENTARY SCHOOL



HIGH SCHOOL ADDITION AND RENOVATION PROJECT UPDATE

Current Schedule:

03/18/2026: Construction Documents Presentation

03/18/2026: Issue Bid Documents

05/20/2026: Establish GMP for approval

05/21/2026: Issue Notice to Proceed

08/19/2027: Substantial Completion



NEEDVILLE ISD

NEEDVILLE NEW ELEMENTARY SCHOOL





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH





NEEDVILLE ISD
NEEDVILLE JUNIOR HIGH



NEEDVILLE

INDEPENDENT SCHOOL DISTRICT

WE APPRECIATE
THE OPPORTUNITY TO SERVE YOU!
THANK YOU!



Designing Schools . . . With Kids in Mind!

www.claycomb.net